



Work order report

Tag: 42FIT4018
Location: P141 Process Area, Lower Deck, Section 41
System: 42 Chemical injection systems
Maintenance plan: REP Repairs collector
Resp. department: Instr. land
Event: EV0000046716 Verification of flow measurement devi...
Remarks: 2024.02.26 11:56:05: Ytre-Hauge Knut Ringstad
Utføres av Tormod

Finish all steps ☐

Comments:

**Perform flow deviation test on 42FIT4018**

Task finished:

☐

Perform flow deviation test on 42FIT4018 - Flocculant - Danger class 1.

-Inform CCR and process technician about the test project.

-Prepare the chemical injection pump line for installation of external flow meter and flow glass. Use redundant pump for injection while waiting for flowmeter to be installed in the process.

-Install flowmeter on a pressureless system.

-Install flow glass, to be used as a test tank.

-Follow further guidelines for testing.

-Conclude if there is need for calibration or other action needed to improve the measurement accuracy.

-If need of calibration, use procedure to verify the instrument's settings and perform calibration and adjustments.

Qualifications

Name	Qualification	Min. manpower	Planned time	Assignend persons
QR01	A0 General Instrument	1	8 h	

42FIT4018 Flocculant 42PD007A/B >> P141

8.0 h WO0000661232 Finished: ☐

Platform	GJOA	Tag	42FIT4018	Workpackage
Company	Vår Energi	Equipment		WO0000661232 (Verification of flow measurement deviation and calibration)