



## Work order report

Tag: 42FIT4005  
Location: P141 Process Area, Lower Deck, Section 41  
System: 42 Chemical injection systems  
Maintenance plan: REP Repairs collector  
Resp. department: Instr. land  
Event: EV0000046715 Verification of flow measurement devi...  
Remarks: 2024.02.26 11:55:56: Ytre-Hauge Knut Ringstad  
Utføres av Tormod

Finish all steps ☐

## Comments:

**Perform flow deviation test on 42FIT4005**

Task finished:

☐

Perform flow deviation test on 42FIT4005 - Scale inhibitor- Danger class 3.

-Inform CCR and process technician about the test project.

-Prepare the chemical injection pump line for installation of external flow meter and flow glass. Use redundant pump for injection while waiting for flowmeter to be installed in the process.

-Install flowmeter on a pressureless system.

-Install flow glass, to be used as a test tank.

-Follow further guidelines for testing.

-Conclude if there is need for calibration or other action needed to improve the measurement accuracy.

-If need of calibration, use procedure to verify the instrument's settings and perform calibration and adjustments.

**Qualifications**

Name	Qualification	Min. manpower	Planned time	Assignend persons
QR01	A0 General Instrument	1	8 h	

42FIT4005 Scale Inhibitor A 42PD051A/B &gt;&gt; P141

8.0 h WO0000661233 Finished: ☐

Platform	GJOA	Tag	42FIT4005	Workpackage
Company	Vår Energi	Equipment		WO0000661233 (Verification of flow measurement deviation and calibration)