



## Work order report

Tag: 42FIT4025  
Location: P141 Process Area, Lower Deck, Section 41  
System: 42 Chemical injection systems  
Maintenance plan: REP Repairs collector  
Resp. department: Instr. land  
Event: EV0000046696 Verification of flow measurement 42FI...

Finish all steps ☐

Remarks:

Comments:



## Repair activity

Task finished: ☐

Perform flow deviation test on 42FIT4025 - pH Stabilizer (NaOH) - Danger class 3.

-Inform CCR and process technician about the test project.

-Prepare the chemical injection pump line for installation of external flow meter and flow glass. Use redundant pump for injection while waiting for flowmeter to be installed in the process.

-Install flowmeter on a pressureless system with DBB installed and pump unable to start.

-Install flow glass, to be used as a test tank

-Follow further guidelines for testing.

-Conclude if there is need for calibration or other action needed to improve the measurement accuracy.

-If need of calibration, use procedure to verify the instrument's settings and perform calibration.

## Qualifications

Name	Qualification	Min. manpower	Planned time	Assignend persons
QR01		1	4 h	

42FIT4025 pH Stabiliser 42PD054A/B &gt;&gt; P141

4.0 h WO0000660733 Finished: ☐

Platform	GJOA	Tag	42FIT4025	Workpackage
Company	Vår Energi	Equipment		WO0000660733 (Verification of flow measurement 42FIT4025)